

MAGNETIC TEST REPORT

Testing requirements and acceptance criteria

Code de soudage AWS D1.1 (2015)

Critère d'acceptation Section 6

Equipment identification

No. Équipement 701 Manufacturier / Marque Magnaflux Modèle Y-1 Numéro de série 4423

Method of inspection

| | | | |
|--------------------|--------------|----------------|----------------------|
| Procedure No. | WI.13.04 | Equipment Type | Electromagnetic yoke |
| Technique | Visible dry | Current | Direct current (DC) |
| Méthode | Continuous | Amperage | 6 Amps |
| Direction of field | Longitudinal | | |

Results

| Sector | Block | Division | Piece mark | Description | Grade of Steel | Accepted | Rejected |
|---------|-------|-----------|------------|-------------|----------------|----------|----------|
| GWY-30F | 632 | [D] 63219 | 632B132 | BEAM | A992-GR50 | | |